

# Memorandum

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: March 28-29, 2012

Reference No.: 3.2b  
Information Item

From: NORMA ORTEGA  
Chief Financial Officer

Prepared by: Denix D. Anbiah  
Division Chief  
Local Assistance

Subject: **MONTHLY STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE STIP PROJECTS, PER RESOLUTION G-06-08**

## **SUMMARY:**

The California Department of Transportation (Department) is presenting this item for information purposes only. The item provides the status of locally-administered State Transportation Improvement Program (STIP) projects that received a construction allocation in Fiscal Year (FY) 2010-11 and FY 2011-12.

In FY 2010-11, the Commission allocated \$94,213,000 to construct 71 locally-administered STIP projects. As of February 23, 2012, 58 projects totaling \$84,261,000 have been awarded and time extension requests have been approved for 11 projects. These 11 projects are on track for award by the deadlines indicated in their approved extension requests. Two projects (PPNO 01-4097P and PPNO 12-2135M) have lapsed.

In FY 2011-12, the Commission allocated \$30,681,000 to construct 22 locally-administered STIP projects. As of February 23, 2012, one project for \$1,700,000 has been awarded and time extension requests have been approved for two projects. These and remaining 19 projects are on track for award.

## **BACKGROUND:**

Resolution G-06-08, adopted June 8, 2006, requires projects to be ready to proceed to construction within six months of allocation. The policy also requires the Department to report to the Commission on those projects that have not been awarded within four months of allocation.

**FY 2010-11 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2010	19	\$57,002	18	1	0	2	10
August 2010	0	\$0	0	0	0	0	0
September 2010	2	\$795	2	0	0	0	2
October 2010	0	\$0	0	0	0	0	0
November 2010	3	\$3,284	3	0	0	0	2
December 2010	0	\$0	0	0	0	0	0
January 2011	3	\$7,878	2	0	1	0	0
February 2011	0	\$0	0	0	0	0	0
March 2011	11	\$4,960	9	1	1	1	8
May 2011	8	\$4,994	8	0	0	2	6
June 2011	25	\$13,453	16	0	9	0	15
<b>TOTAL</b>	<b>71</b>	<b>\$94,213</b>	<b>58</b>	<b>2</b>	<b>11</b>	<b>5</b>	<b>43</b>

**FY 2011-12 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Lapse	No. Projects Pending Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2011	0	\$0	0	0	0	0	0
August 2011	5	\$19,418	1	0	4	0	1
September 2011	2	\$1,007	0	0	2	0	0
October 2011	1	\$501	0	0	1	0	0
December 2011	7	\$4,666	0	0	7	0	0
January 2012	7	\$5,089	0	0	7	0	0
<b>TOTAL</b>	<b>22</b>	<b>\$30,681</b>	<b>1</b>	<b>0</b>	<b>21</b>	<b>0</b>	<b>1</b>

Note: Excludes STIP Planning, Programming, and Monitoring allocations and locally-administered STIP Regional Rideshare Program allocations, as no contract is awarded for these programs.

**Local STIP Projects, Beyond Four Months of Construction Allocation, Not Yet Awarded**

Agency Name	Project Title	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
San Mateo City/County Association of Governments	San Mateo County Smart Corridors	04-2140F	20-Jan-11	31-Mar-13 <sup>(1)</sup>	\$5,270,000	The project will be awarded by the extended deadline.
City of Vallejo	Downtown Vallejo Pedestrian Enhancement	04-5152J	24-Mar-11	30-Jun-12 <sup>(4)</sup>	\$412,000	The project will be awarded by the extended deadline.
Tehama County	Lake California Drive Bikeway	02-2428	23-Jun-11	30-Jun-12 <sup>(2)</sup>	\$276,000	The project will be awarded by the extended deadline.
City of Dorris	Dorris Centennial Welcome Plaza	02-2476	23-Jun-11	30-Jun-12 <sup>(2)</sup>	\$92,000	The project will be awarded by the extended deadline.
City of Kingsburg	Sierra Avenue Median	06-B002J	23-Jun-11	30-Jun-12 <sup>(4)</sup>	\$339,000	The project will be awarded by the extended deadline.
City of Lindsay	Government Center Plaza	06-D022	23-Jun-11	31-Aug-13 <sup>(3)</sup>	\$199,000	The project will be awarded by the extended deadline.
City of Lindsay	Tulare Road Pedestrian Safety Bollards	06-6567	23-Jun-11	31-Aug-13 <sup>(3)</sup>	\$167,000	The project will be awarded by the extended deadline.
City of El Centro	Landscaping Beautification	11-0588C	23-Jun-11	30-Sep-12 <sup>(4)</sup>	\$551,000	The project will be awarded by the extended deadline.
City of Brea	East Birch Street Median Enhancements Phase 1	12-2135O	22-Jun-11	30-Jun-12 <sup>(4)</sup>	\$500,000	The project will be awarded by the extended deadline.
City of Brea	East Birch Street Median Enhancements Phase 2	12-2135P	22-Jun-11	30-Jun-12 <sup>(4)</sup>	\$500,000	The project will be awarded by the extended deadline.
City of Newport Beach	Bristol Street North Landscape Improvements	12-2135R	22-Jun-11	30-Jun-12 <sup>(2)</sup>	\$347,000	The project will be awarded by the extended deadline.
City of Dublin	Alamo Canal Regional Trail	04-2100H	10-Aug-11	29-Feb-12	\$1,021,000	The project will be awarded by the deadline.
Tulare County	Road 80 Widening (Phase 3) project	06-6414A	10-Aug-11	31-May-12 <sup>(5)</sup>	\$16,280,000	The project will be awarded by the extended deadline.
Calaveras Council of Government	Mokelumne Hill Town Hall and Sidewalk Enhancement	10-0016A	10-Aug-11	29-Feb-12	\$131,000	The project will be awarded by the deadline.
City of Santa Ana	Pacific Electric Bicycle Trail project	12-2135T	10-Aug-11	30-Apr-12 <sup>(5)</sup>	\$286,000	The project will be awarded by the extended deadline.
Humboldt County Santa Ana	Humboldt Hill Rehabilitation project	01-2088	15-Sep-11	31-Mar-12	\$898,000	The project will be awarded by the deadline.
City of Willows	Gateway Monument Signs Phase 2 project	03-1318	15-Sep-11	31-Mar-12	\$109,000	The project will be awarded by the deadline.
City of Milpitas	Escuela Parkway Pedestrian and Bike Enhancement	04-2255F	27-Oct-11	30-Apr-12	\$501,000	The project will be awarded by the deadline.
<b>Grand Total</b>					<b>\$27,879,000</b>	

- (1) This extended deadline was approved in June 2011 (Waiver-11-42).  
(2) This extended deadline was approved in December 2011 (Waiver-11-61).  
(3) This extended deadline was approved in January 2012 (Waiver-12-02).  
(4) This extended deadline was approved in January 2012 (Waiver-12-06).  
(5) This extended deadline was approved in February 2012 (Waiver-12-07).